




























		Name	Duration	Start	Finish
1		*** Indicates add on to original list	1 day?	7/14/09 8:00 AM	7/14/09 5:00 PM
2	  	Hemm Avenue	1 day	7/10/09 8:00 AM	7/10/09 5:00 PM
3	  	Intersestion of Garnsey & Piqua-Troy Rd.	1 day	7/13/09 8:00 AM	7/13/09 5:00 PM
4	 	Asphalt Zipper Demo (alleys)	1 day	7/22/09 8:00 AM	7/22/09 5:00 PM
5	 	Rain Delay-schedule set back 2 days	2 days	7/23/09 8:00 AM	7/24/09 5:00 PM
6	  	Drexel at Washington	3 days	7/27/09 8:00 AM	7/29/09 5:00 PM
7	  	*** Cherry at Forest	3 days	7/27/09 8:00 AM	7/29/09 5:00 PM
8		Rain Delay - Schedule set back 1 day	1 day	7/30/09 8:00 AM	7/30/09 5:00 PM
9	  	Downing Street at North	3 days	7/31/09 8:00 AM	8/4/09 5:00 PM
10	  	Washington Ave. at Nicklin	5 days	8/5/09 8:00 AM	8/11/09 5:00 PM
11	 	*** Madison Ave Utility Patch	1 day	8/6/09 8:00 AM	8/6/09 5:00 PM
12	 	*** Fixed bad spot in City Hall Parking Lot	1 day	8/6/09 8:00 AM	8/6/09 5:00 PM
13	 	Boone Street (in front of 1049)	3 days	8/11/09 8:00 AM	8/13/09 5:00 PM
14	  	*** Duropatched bad spots on Washington ...	1 day	8/13/09 8:00 AM	8/13/09 5:00 PM
15	 	Worked delayed 1 day storm sewer problems	1 day	8/14/09 8:00 AM	8/14/09 5:00 PM
16	  	Manier at Leonard	3 days	8/14/09 8:00 AM	8/18/09 5:00 PM
17		Israel of sick, work delayed 1 day	1 day	8/17/09 8:00 AM	8/17/09 5:00 PM
18		Israel of sick, work delayed 1 day	1 day	8/18/09 8:00 AM	8/18/09 5:00 PM
19	 	*** Duropatch Commercial St., Wayne St Alley	1 day	8/17/09 8:00 AM	8/17/09 5:00 PM
20	 	Alley between Washington & Forest	6 days	8/19/09 8:00 AM	8/26/09 5:00 PM
21	 	***Set up for Heritage Festival	5 days	8/31/09 8:00 AM	9/4/09 5:00 PM
22	 	***Tear down Heritage Festival	4 days	9/8/09 8:00 AM	9/11/09 5:00 PM
23	  	Caldwell (800-900 Block)	5 days	9/17/09 8:00 AM	9/23/09 5:00 PM
24	  	Candlewood Boulevard	12 days	9/24/09 8:00 AM	10/9/09 5:00 PM
25	 	Washington between North & Park	3 days	9/14/09 8:00 AM	9/16/09 5:00 PM
26	  	Meteor (contract out)	7 days	9/21/09 8:00 AM	9/29/09 5:00 PM
27	  	Leonard between at Manier & Hemm	5 days	9/24/09 8:00 AM	9/30/09 5:00 PM
28	 	North Street (900 Block - south side)	3 days	10/12/09 8:00 AM	10/14/09 5:00 PM
29	 	North between Wayne & Downing	2 days	10/15/09 8:00 AM	10/16/09 5:00 PM
30	 	Greene at Downing	5 days	10/19/09 8:00 AM	10/23/09 5:00 PM
31	 	Boone west of Broadway	3 days	10/26/09 8:00 AM	10/28/09 5:00 PM
32	 	Washington starting at Park heading north	20 days	10/19/09 8:00 AM	11/13/09 5:00 PM
33		Commercial Street Grinding and Grading	7 days	11/3/09 9:00 AM	11/12/09 9:00 AM
34	 	Scudder between Gill and Ann	14 days	11/2/09 9:00 AM	11/20/09 9:00 AM